

QUARTERLY PROGRAMMATIC REPORT

Project Manager: Phil Warner
 California Department of
 Fish and Game
 DWR Agreement #: B81614
 Quarter Ending: 3/31/99

Deliverables

	<u>Name of Deliverable</u>	<u>Due Date</u>	<u>% of Work Complete</u>	<u>Date Complete</u>
Task 1				
Subtask A	Screen Priority List	12/31/99	0%	
Subtask B	Install 2 pump Screens	9/30/00	0%	
Subtask C	Hold Meetings	8/31/00	0%	
Task 2				
Subtask A	Mill Creek Screen	12/31/99	40%	
Subtask B	Deer Creek Screen	9/30/00	0%	
Subtask C	Lake Calif. Screen	9/30/00	0%	
Subtask D	Screen rebuilding	8/31/01	0%	

Narrative

Task 1
Subtask A Mill Creek Screen

Due to delays in the contract process (the term of the contract began September 1, 1998, the verbal notice to proceed was not received until February 2, 1999) the winter construction window for the Mill Creek Fish Screen was past the point that construction could be done. The steel screen parts have been fabricated and the site excavation has been done but the concrete work cannot be completed until after irrigation water is shut off next fall. The deliverable date still will be met for this subtask.

No progress on any of the other tasks.