

Calfed Quarterly Report
March 31, 1999

Project Title: Spawning Gravel Introduction, Tuolumne River, La Grange River Mile 50.1-50.3
CALFED Project: #97-C11 (\$250,975)
CALFED Contract: #B81641
DFG Contract : #FGR8950-R4
Project Manager: Clarence J. Mayott
Department of Fish and Game, SJVSSR
Fresno, California 93710
(559) 243-4005, extension 171

Task 1. Obtain all necessary permits and CEQA Documentation.

Deliverables to CALFED:

- (1) Copies of submitted permit applications. Completed
- (2) Copies of submitted CEQA Negative Declaration. Completed
- (3) Approved permits. Due July 30, 1999. On Schedule

CEQA documentation (SCH# 90042070) and all necessary permits have been submitted to appropriate agencies for processing. The Reclamation Board required a complete flow model before processing their permit. In order to meet this requirement, \$6,560 was taken from existing contract contingency funds and redirected. DWR's engineering staff (Kevin Faulkenberry) is providing the geomorphic monitoring of this project and completed this additional task, and the flow model was submitted to the Reclamation Board. All permits are being processed and Task 1 should be completed as planned by July 30, 1999.

Task 2. Complete all bid packages/contracts necessary to purchase construction materials.

Deliverables to CALFED:

- (1) Copy of bid package. Completed
- (2) Draft contract. Completed
- (3) Final Purchase Order contract. Completed (enclosed)

A bid package was prepared and processed by DFG staff for the purchase of materials necessary to complete this project. An "Invitation to Bid" was completed by DGS, Procurement Division. A low bid of \$110,000 was received and a Purchase Order (#54055) was completed. The material will be purchased and delivered to the project site starting August 2, 1999.

Task 3. Obtain interagency agreement with DWR for project monitoring.

Deliverables to CALFED:

- (1) Monitoring Plan. Completed
- (2) Draft Interagency Agreement. Completed
- (3) Final Interagency Agreement. On Schedule

Since the Reclamation Board required flow modeling for their permit, the interagency agreement with DWR was modified to include this work and costs were increased from \$35,000 to \$41,560.

The interagency agreement between DFG and DWR is being processed. This process can be lengthy, but at this time it is on schedule and should be completed by June 1, 1999.

Task 4. Construct project.

Deliverables: A written summary and short video of the project construction.

No progress.