Total Estimated Cost of Phase I: Funding from Federal Bay-Delta Account Funding provided by private landowner

10,000

Projected Phase II schedule Total Project Estimated Completion Date:		1 year 1 year 2 years										
			PHASE I (Quarterly Budget)			PHASE I (FY '99 Budget)			PHASE I (Three Year Budget)			
				Accrued			1	Remaining		Accrued	Balance to	
				Expenditures			Expenditures		Budget	Expenditures		
Task 1: Geomorphic Analysis		\$15,000	\$4,983	\$10,017	\$25,167	\$11,672	\$13,495	\$32,000	\$15,472	\$16,528		
	Schedule: FY '98 through FY '99 Percent Work Complete for Task	48%	3.				}					
l 1a	Compile Existing Information	•	850	0	850	1,000	150	850	3,000	1,950	1,050	
j 1b	Channel Geometry		6,150	4,448	1,702	6,667	4,448	9,500	10,000	4,948	5,052	
1c	Hydrologic Analysis		1,000	0	1,000	1,500	( 0	1,500	3,000	1,500	1,500	
1d	Geomorphic Analysis		3,000	535	2,465	12,000	7,074	4,926	12,000	7,074	4,926	
1e	Report Preparation		4,000	0	4,000	4,000	0	4,000	4,000	0	4,000	
Task 2: Channel	/ Riparian Restoration Design		\$13,000	\$0	\$13,000	\$29,000	\$3,990	\$25,010	\$29,000	\$3,990	\$25,010	
	Schedule: FY '98 through FY '00	-				1						
Į.	Percent Work Complete for Task	14%	1 -	1 .		1	l	l l	[			
2a	Detailed Site Mapping		2,000	o) o	2,000	6,000	3,990	2,010	6,000	3,990	2,010	
2b	Design Development		11,000	) 0	11,000 **	19,000	) 0	19,000	19,000	0	19,000	
. 2c	Project Implementation Coordination			0	0	4,000	0	4,000	4,000	0	4,000	
Phase   Total:			\$28,000	\$4.983	\$23.017	\$54,167	\$15,662	\$38.505	\$61,000	\$19,462	\$41,538	

We budget to the Sub-task level only if they are active during the Quarter in question. If a subtask is complete, the subtask cost rolls-up into the Task level.

Weather and streamflow precluded completion of surveys needed to accomplish these tasks.

Please explain significant variance.

<sup>\*\*</sup> Explanation of Variance in Budget :