

ERRATA FOR THE 2004 PROGRAM PLANS

Conveyance

Page i – Conveyance Key Activities

Complete construction Old River & Rock Slough Water Quality Improvements. ~~April~~ December 2005

Page 4 – Accomplishments

Old River & Rock Slough Water Quality Improvement Projects (DIP)

- Ø Complete prior to operation of permanent barriers and increase to 10,300 cfs, ~~10/4~~ 12/05
- Ø Complete Phase 1 encasement, ~~7/06~~ 12/06

Franks Track (DIP)

- Ø Complete water quality & Fish studies; make recommendations 4/05
- Ø Complete feasibility studies, assess fisheries and recreational impacts, and develop Pilot projects by Summer 2006
- Ø Complete and monitor pilot projects 1/06-1/08

Page 11 – Major Activities

Old River and Rock Slough Water Quality Improvements

Schedule: Construct first Phase of canal lining by ~~May 2005~~-December 2006;

Page 13 – Schedule

~~10/04~~ 12/05 Complete Construction Old River-Byron Tract and Old River-Veal Track WQ Projects

~~7/06~~ 12/06 Complete Construction Contra Costa Phase 1 Encasement Project

Drinking Water Quality

Page 9 – Major Activities

Old River and Rock Slough Water Quality Improvement Projects:

Schedule: ~~June 2006~~ December 2005 Scheduled completion

Environmental Water Account

Page 8 – Major Activities

Complete the EWA Long Term EIS/EIR

Schedule: Expected Completion – ~~November~~ December 2005

Page 9 – Schedule

~~12/04~~ 6/05 – Draft EIR/EIS

~~8/05~~ 12/05 – Final EIR/EIS