

98-B11

OCT 15 1999

MP-190  
ACM-1.10

Woodbridge Irrigation District  
Attention: Mr. Anders Christensen  
18777 N. Lower Sacramento Road  
Woodbridge, California 95258

Subject: Progress concerning Cooperative Agreement 1425-98-FC-20-16650 for Woodbridge Fish Screen Passage Project (Reference Reimbursement Request dated September 17, 1999)

Ladies and Gentlemen:

Reclamation has received your latest pay request for the period June 3, 1999, through August 31, 1999, and our analysis has revealed some concerns with your progress. As of this latest progress billing, you have completed only 23.1 percent of the work. However, we calculate the time expended at 77.8 percent using the completion date of December 31, 1999. It appears that you may be as much as 300 calendar days behind schedule. To assure Reclamation that you are going to be able to complete our Agreement by the December 31, 1999, date, please provide a schedule by October 27, 1999, showing how this will be accomplished. If for some reason you have been delayed by events beyond your control, please notify us by October 27, 1999. You will need to furnish supporting documentation for any additional time requests.

If you wish to discuss the above-stated concerns and corrective actions, please do not hesitate to contact Mr. Carl Werder of my staff at (916) 978-5521 (TDD(916)978-5608).

Sincerely,

 **sgd Susan Ramos**

Susan Ramos  
CALFED Coordination Officer