

UNCLAS

U.S. Army Corps of Engineers
CESPK/SITREP

162000ZFEB98

1. PERIOD COVERED: 152200ZFEB98 - 162000ZFEB98
2. EVENT: El Nino Storms - California Floods, Feb 98
3. REPORT NUMBER: 12

4. SITUATION:

a. General: The Sacramento District EOC is operational from 0700 - 1900 hrs until further notice with personnel on call 24 hours to handle any emergency requests.

b. Weather: Sunday's sunny skies and dry weather should continue through most of the daylight hours today but more rain is coming, but not a deluge. Expect rain and possibly thundershowers to drop between one-quarter and a half-inch of water on the Sacramento region beginning this afternoon through Tuesday morning. Only about 4 to 10 inches of snow is expected to fall in the mountains Monday night. Light showers are expected Tuesday with partly cloudy skies and dry weather by Wednesday. Forecasted is rain again Thursday.

c. Damage Assessment: N/A

d. Secondary impact: N/A

e. Other: N/A

5. OPERATIONS:

a. PL84-99 Emergency Operations funds, code 200, in the amount of \$8,070,000 had been approved and received by 10 Feb 98. An additional \$2,000,000 was received on 13 Feb.

b. The latest inspections at Farmington Dam were completed at 1600 and 1800 hours on 2/14/98. The inspections were performed by Operations staff. Everything is in good condition. No new problems to report.

c. Requests for technical assistance at two new sites were received on 15 Feb. These were additional sites at Brannan-Andrus and RD 2075.

d. Missions:

February 16, 1998 (11:59AM)

1

siterp12.wpd

E - 0 3 5 3 5 6

E-035356

98-D-0014, Task Order #3, Colusa, Moon Bend: Project completed 2/8/98.

98-D-0014, Task Order #4, Sacramento River Sub-basin #10, RD 537: Project completed 2/9/98.

98-D-0014, Task Order #5, Hamilton City: Contract completed 2/13/98.

98-D-0015, Task Order #1, Los Banos: Work completed 2/9/98.

98-D-0015, Task Order #2, Sherman Island: Work completed 2/12/98.

98-D-0015, Task Order #3, Twitchell Island: Work completed 2/15/98.

98-D-0015, Task Order #4, Bradford Island: Two new barges are on site. Riprap is being placed. The completion date is 18 February 1998 and contract is currently 55% complete.

98-D-0015, Task Order #5, Webb Tract: Finishing placing riprap. The completion date is 18 February 1998 and contract is currently 80 % complete.

98-D-0018, Task Order #3, RD 2075, Site F (at 97 site): Contract to be complete today and is currently 90% complete. Expecting mod for a 150 foot section of additional slumping.

98-D-0015, Task Order #6, RD 2095: Contract completed 15 Feb. Waiting for better weather to complete road work.

98-D-0018, Task Order #4, RD 2075: Placing permeable material. Contract completion is 18 Feb and is 25% complete.

98-D-0016, Task Order #1, RD 2103, Bear River (at 97 site): Rock placement has begun. Contract completion is 20 Feb and is 15% complete.

98-D-0014, Task Order #6, Cache Creek, Lake County: Contract completed 2/14/98.

98-D-0018, Task Order #5, RD 2094, Site H (at 97 site): Continuing to place rock and fabric. Contract completion is 18 Feb and is 65% complete.

98-D-0018, Task Order #6, RD 2064, Site B (at 97 site): All material has been placed. Starting slope dressing and erosion control. Expect completion on 17 Feb. Project is 98% complete.

DISTRICT FUND STATUS - \$ FCCE Code 200

Funds Received -----> \$10,070,000

Costs	Committed	Obligated	Expended	Un-Oblig
Contracts	0	7,810,000	0	0
Labor	0	225,000	225,000	
MIPRS	0	10,000	0	
Other	0	5,800	4,500	
TOTALS	0	8,050,800	229,500	2,019,200

c. PL 84-99 (Code 300). N/A

d. PL 93-288. The Disaster Field Office (DFO) was established at Mather Airfield. The ESF #3 was activated on 14 Feb 98.

6. Command Support Services:

a. Personnel. Corps Personnel Status.

DISASTER NAME	CIV DIST	CIV TDY	MIL DIST	MIL TDY	IMA
STORMS 98	34	2	1	0	0
TOTALS	34	2	1	0	0

b. Public Affairs: POA representative spent 15 Feb reviewing sites in San Joaquin and discussing COE projects with local press agencies.

7. Command and Control:

a. Commander Location: Sacramento, California

b. Commander Assessment: We are currently working with the U.S. Bureau of Reclamation to respond to the State of California's request to repair levees in the Grizzly Island/Suisun Bay Area. We are also working with the ITF on other issues.

8. Actions for the next reporting period: Draft Support for Others Agreement to accomplish work for Bureau of Reclamation at Suisun Bay.

9. Other efforts: Coordinate with California Department of Water Resources and California OES as well as county and local departments.

10. See attached files for State OES report, and photos.

11. Damage Levee Report shown on Table 1.

Prepared by: Mary Keller, CESPCK-CO-E

Released by: Kell Cloward, CESPCK-CO-E

February 16, 1998 (11:59AM)

4

siterp12.wpd

E - 0 3 5 3 5 9

E-035359