

From: Don Trieu <trieu@mbkengineers.com>
To: <nyoder@mp.usbr.gov>
Date: 9/28/99 3:34PM
Subject: Modification of Cooperative Agreement

Subject: Modification of Cooperative Agreement - 1425-8-FC-20-16570,
Cache Slough Shaded Riverine Aquatic Enhancement Project

Dear Ms. Yoder,

On behalf of Reclamation District No. 2060, MBK Engineers (MBK) hereby requests a time extension for the subject project. The proposed schedule is as follows:

Task 1:	Engineering, Surveys and Mapping Deliverable: Engineering Report Due: Completed
Task 2:	Biological Surveys Deliverable: Report of Surveys Due: Completed
Task 3:	Engineering and Biological Design Deliverable: Preliminary Project Design Due: December 31, 1999
Task 4:	Regulatory Permitting and CEQA/NEPA Documentation Deliverable: Copies of all permits and CEQA/NEPA documents to USBR. Due: June 30, 2000

The project consists of restoring shaded riverine aquatic (SRA) habitat in areas where erosion has removed SRA from the levee bank. Phase I of the project consists of developing project design, compiling environmental documentation, and obtaining regulatory permits as outlined in Tasks 1 to 4 above. Phase II of the project consists of construction and monitoring of the project but has not been funded by CALFED. To date, Task 1 and 2 has been completed. A time extension is needed to complete Task 3 and 4 of the contract. Without the time extension, the design of the project would be incomplete and none of the regulatory permits would be secured for construction. The time extension does not effect the construction of the project because construction could not occur until the summer of 2000 due to regulatory work windows and lack of construction funding.

If you have any questions or require further information, please call me at 916/456-4400.

Thanks,

Don Trieu
MBK Engineers
2450 Alhambra Blvd, 2nd Floor
Sacramento, CA 95817
456-4400
fax 456-0253

RT #1