

Memorandum

Date : MAR. 27 2000

To : Lauren Hastings
Ecosystem Restoration Program
CALFED Bay-Delta Program
1416 Ninth Street, Suite 630-6

From : Curt Schmutte, Chief *CS*
Flood Protection and Geographic Information Branch
Department of Water Resources

Subject: CALFED Number 98-C01

Dear Lauren:

The Department of Water Resources is requesting an extension of time for the Twitchell Island Subsidence Reversal Demonstration Category III Project, CALFED Number 98-C01. The start up of this project was moved back a year due to delays encountered during the negotiation and approval of the subcontracts and six month delay in approval of Receivable Authority. DWR is requesting an extension of the end date of the project from December 31, 2002 to December 31, 2003.

If you have any questions, please call Evelyn Tipton at (916) 227-7577.

SURNAME

A. Schmutte