01/28/00 15:09 FAX 916 978 5528 CAL FED BAY DELTA 006
ent By: MBK Engineers; 916 456 0253; Jan-28-00 14:05; Page 3/4

E-008166

E-008166

		P.L. 84-99 REHABILITATION STATUS FLOODS OF 1998	
Sub-Basin	RD	Status	Comments/Issues
SAC 1	108/787	Construction complete.	
SAC 2	1660/70	Construction complete.	
SAC 3	1500	Construction complete.	
SAC 4	Knights Landing	Construction complete.	
SAC 5	2035	Construction complete.	
SAC 6	Willow Slough	Construction suspended	2000 construction start. Contract awarded 10/7/99. Stopped by F&WLS 10/21/99.
SAC 7	2088 & 2098 (2 PIRs)	Under construction.	1999 construction complete. Remaining sites in RD 2098 will be completed in 2000.
SAC 8	2060	Design complete.	2000 construction start. RD has not certified borrow, Giant Garter Snake issues.
SAC 10	537	Construction complete.	
SAC 10	So. Levee Sac Bypass	Design complete.	2000 construction start. Mod to West Sac CG Project.
SAC 14	1001	PIR underway.	2000 construction start. Must resolve environmental issues. Combined with Sac Bank?
SAC 15	784	Construction complete.	
SAC 18	LD 1	Construction complete.	
SAC 21	501	Construction complete.	
SAC 21	501 Supplemental	Construction complete.	
SAC 23	1601	Under construction.	
SAC 25	3	Under construction.	
SAC 27	MA 13	Construction complete.	
SAC 34	150	Under construction.	
SAC 36	551/755	Construction complete.	
SAC 37	1600	Construction complete.	
SAC 39	556	Construction complete.	
SAC 43	BRANNON-ANDRUS	Design complete.	2000 construction start. Giant Garter Snake issues.
SAC 46	MIDDLE CREEK	Construction complete.	
SAC 55	W. Levee Yolo Bypass	Construction suspended	2000 construction start. Contract awarded 10/7/99. Stopped by F&WLS 10/21/99.
SAC 61	999/900/765	Under design.	Design complete for RD 900. Also need FONSI and CEQA certification.
SAC 62	PIT RIVER	Construction complete.	
S.J. 3	404	Under construction.	Hydroseeding and placement of aggregate base remain.
S.J. 4	17	Construction complete.	
S.J. 5	544	Under construction.	Hydroseeding and placement of aggregate base remain.
S.J. 16	1602	Construction complete.	
S.J. 21&22	LSJLD (2 PIRs)	Design complete.	2000 construction start. San Joaquin Kit Fox and endangered plant found.
S.J. 30	MORMON SLOUGH	Design complete.	2000 construction start. Borrow not certified, Giant Garter Snake issues.
S.J. 31	KERN RIVER	Under construction.	Construction started 1/24/00.