

Level I Project Amendments

Project and Proponent	Change Requested			Reason for Amendment
	Budget	Scope	Time	
Cache Slough Shaded Riverine Aquatic Enhancement Project (98-B08) Reclamation District 2060	None	None	To Sep 99 (3 months)	Time extension due to unforeseeable delay caused by Corps of Engineers performing levee maintenance.
Napa River Flood Protection Project (98-B13) Napa County Land Trust	None	Change Task 4 to reflect new land transfer arrangement with DFG	None	DFG will take title to lands once all parcels acquired and restored.
Discover the Flyway (98-B34) Yolo Basin Foundation	None	None	None	Redistribute funds between tasks.
Develop Educational Workshops/Field Tours to Increase Public Awareness of the Butte Creek Watershed Issues (98-B35) CSU-Chico	None	None	None	Correct clerical error made on distribution of funds per task.
Evaluation of Increasing Tagging Levels for Chinook Salmon and Steelhead and a Demonstration Project on Mass Marketing (98-B15) Northwest Marine Technology Inc.	None	None	To Aug 99 (6 months)	Unexpected difficulties in coordinating tagging databases of various agencies.
Anadromous Fish Screen Project (98-B01) Richter Brothers	None	None	To Aug 99 (10 months)	Request more time to review alternative small diversion screen designs.
Watershed Restoration Program (98-E02) Southern Sonoma County Resources Conservation District	None	None	To March 31, 2000	Unanticipated delays in watershed assessment of Nathanson Creek.
Napa River Watershed Stewardship (98-E01) Napa County Resources Conservation District	None	None	To Dec 31, 1999 (6 month increase)	To allow restoration and monitoring work to be done in summer and fall months.
Wilkins Slough Fish Screen (97-C01) Reclamation District 108	None	None	To Dec 31, 1999	High water levels have delayed construction.
Preventing Exotic Introductions from Ballast Water (97-C07) UC Sea Grant	None	None	To Mar 31, 2000	Difficulty in hiring personnel for project execution.

Level I Project Amendments

Project and Proponent	Change Requested			Reason for Amendment
	Budget	Scope	Time	
Developing a genetic baseline for San Joaquin salmon (97-C09) CA DFG	None	None	To Feb 28, 2002	Contract was not completed in time for the Fall 1998 field season. Contract was extended to enable three seasons of data collection.
Introduction of spawning gravel Tuolumne River near La Grange (97-C11) CA DFG	None	None	None	The distribution of funds in the budget between tasks has been revised due to increase permitting costs.
Evaluation of alternative pesticide reduction practices (97-C12) UC-Davis	None	None	None	The distribution of funds in the budget between tasks has been revised
Water quality criteria for Chlorpyrifos & Diazinon (98-C06) CA DFG	None	None	To Mar 31, 2001	Extended contract negotiations delayed project start date.
CMARP (98-C10) CA DWR	None	None	To Dec 31, 1999	To respond to comments on initial report, revising to include specific institutional structure and program cost.
Butte Creek Acquisition and Riparian Restoration (97-N06) CSU, Chico	\$1,000 (0.5% increase)	None	None	\$1,000 added to budget for DGS appraisal
Jepson Prairie Restoration (97-N10) Solano County Farmlands, Open Space Foundation	\$801 (0.3% increase)	None	None	Clerical error in original approved amount of \$244,000.
Franks Tract Restoration (97-N12) Moffatt & Nichol Engineers, DPR, DWR	None	None	1 month extension	Extended contract negotiations delayed project start date.
Implementing program to reduce the use of pesticides and fertilizers in the Sacramento and San Joaquin watersheds (97-N20) Community Alliance with Family Farmers	None	None	Extend task 1 to Jan 1999 (60 days).	Difficulty in hiring personnel for project execution.
Tuolumne River Natural Resources Program (98-B40) City of Modesto	10,555 (23% increase)	None	None	Arithmetic error made during project selection process.