

**Level II Project Amendments**

Project and Proponent	Change Requested			Reason for Amendment	Subcommittee Action
	Budget	Scope	Time		
Evaluation of Selenium Sources, Levels, and Consequences in the Delta (98-B07) US Geological Survey	\$38,117 (2.4% increase)	None	None	USGS administrative charges for subcontracting with three universities.	Recommended for Approval.
Grayson River Ranch Perpetual Easement and Restoration (98-F07) East Stanislaus Resources Conservation District	None	Acquire additional easements in same area	None	Greater than anticipated funding provided by AFRP and favorable easement acquisition costs.	Tabled for two months pending additional information.
San Joaquin River NWR Riparian Habitat Protection and Floodplain Restoration Project (97-B04) US Fish and Wildlife Service	\$300,000 (2.8% increase)	Allow Riley Slough flood plain corridor to be purchased in fee or easement.	To March 2000 (20 months)	Greater than anticipated site clean-up costs, costs of NEPA requirements and land acquisition negotiations, and planning, appraisal, title policy, survey and administrative costs.	Recommended for Approval.
Liberty Island Acquisition (97-B03) US Fish and Wildlife Service	\$179,000 (2.0% increase; cumulative \$349,000 increase, 3.9%)	Add Trust for Public Land and other scope increase	To Dec 1999 (2 months, cumulative 8 months)	Additional work identified in public planning process, contaminants report, survey, dual closing and title costs, a federally-mandated non-profit audit, direct salary and benefit costs for Trust for Public Land and Service associated with the acquisition.	Recommended for Approval, subject to conditions.

**Level II Project Amendments**

Project and Proponent	Change Requested			Reason for Amendment	Subcommittee Action
	Budget	Scope	Time		
Engineering Investigation of Anadromous Fish Passage in Upper Battle Creek (98-B16 & 97-M02) CA Department of Water Resources	None	Change map datum, collect additional survey data and perform final design at certain fish screens and ladders.	To June 2001	Due to recent decisions made on the overall restoration plan for Battle Creek	Recommended for Approval.
Stone Lakes NWR Land Acquisitions (98-F12) US Fish and Wildlife Service	None	Allow the Service the flexibility to acquire either of two parcels in proposal.	To March 2000	Landowner of selected parcel subsequently entered into agreement to sell parcel as a mitigation bank.	Tabled for two months pending additional information.
Stanislaus River Chinook Salmon Habitat Restoration Action, Wilms Site (97-C10 & 98-F05) CA Department of Fish and Game	(\$1,037,899) & (\$1,037,899)	Cancel project	None	Project stopped by lack of access to property.	Recommended for Approval.
Virtual Science Center (98-B37) Delta Science Center	(\$42,000)	Cancel project	None	Applicant failed to complete federal contracting requirements.	Recommended for Approval.