

# CALFED ECOSYSTEM RESTORATION: STREAMLINED ENVIRONMENTAL PROCESS

---

## Introduction

It is important to start now on habitat restoration projects in the Estuary and its watershed to begin restoring its ecological health. The environmental process for CALFED ecosystem restoration projects, however, could be time consuming, delaying implementation of these projects for several years. Delays pose an obstacle to implementing restoration projects for which funding is available now through sources such as Category III and Proposition 204. The lengthy process of completing environmental documentation and acquiring permits can preclude funding otherwise worthy projects. The following is a proposed strategy for streamlining the environmental process for habitat restoration projects.


State and Federal agency staff, CALFED staff, and other interested parties met to discuss streamlining the environmental process. They recommended several approaches to streamlining at various steps of the environmental documentation process. They identified steps to address potential delays in the process and proposed potential remedies. The group's recommendations have been incorporated into a systematic approach to the preparation of environmental documentation and acquisition of permits. That approach is summarized in this report.

This report provides a definition of what is, and what is not, a streamlined environmental process. It describes a conceptual approach to the process including how State and Federal permits that can be expedited. An example is used to demonstrate the proposed approach. For this process to be successful, a regulatory steering review team composed of agency staff and stakeholders should be formed. In addition, an environmental processing team or "Permit Central" should be formed to assist the Lead Agency in compiling and coordinating the necessary environmental documentation leading to acquiring permits. A "Permit Central" would ensure the project's environmental documentation is ready when the project is ready to be implemented. The techniques described here can be used either before or after CALFED's programmatic EIR/EIS is completed.

## Streamlined Environmental Process: Definition

A streamlined environmental process is defined as:

*State and Federal environmental compliance and associated environmental permitting which is completed in a concurrent, efficient, and timely manner so as to not cause unnecessary delays or preclude scheduled project implementation.*



## What Streamlining Is Not

A streamlined environmental process does not circumvent any required environmental permitting processes and ensures compliance with both the California Environmental Quality Act (CEQA), California Endangered Species Act (CESA), National Environmental Policy Act (NEPA), Federal Endangered Species Act (ESA), and all other regulatory requirements. The streamlined environmental process does not substitute for the Water Rights permitting process of the State Water Resources Control Board.

## Long Term Commitment

A streamlined environmental process can only be accomplished through a long term commitment to provide the staff and funding needed to coordinate and provide guidance during the environmental process. Staffing and funding for preparing environmental documentation, completing permit applications, and tracking permits is often overlooked. Instead, they should be in place prior to the onset of a project.

Permitting and reviewing resource agencies must also be staffed adequately to provide timely review of environmental documentation, consultation pursuant to both CESA and ESA, and permit processing.

## Streamlining Components

The following describes the teams and regulatory involvement needed to establish the foundation for a successful streamlining process:

- Regulatory Steering Review Team

A Regulatory Steering Review Team should be formed to oversee the streamlined environmental process. The team should be composed of a designated group of agency staff and stakeholders. The team's purpose is to ensure compliance with CEQA/NEPA, CESA, ESA, and other State and Federal laws, executive orders, and administrative policies. The team would also help identify potential concerns and recommend modifications to improve the process. The team could be led by CALFED's Environmental Coordinator.

- Environmental Team ("Permit Central")

An environmental processing team, "Permit Central", should be formed with oversight from the Regulatory Steering Review Team. Permit Central would be responsible for the environmental documentation and permitting for a specific project or program. This team would assist a Lead Agency or project proponent by ensuring that the environmental documentation and permitting is ready when the project is. Permit Central should be fully funded and given sole responsibility to coordinate preparation of the environmental documentation and obtain permits.

- Regulatory Team

Regulatory staff dedicated to work on CALFED restoration projects will provide timely review of environmental documentation, close interagency coordination, permitting, development of mitigation measures and monitoring requirements, and completion of biological opinions. To ensure engagement of the required regulatory staff, a funding mechanism should be established. The Regulatory Team would receive prepared documentation and permit applications from Permit Central and provide third party review in support of the Federal and State decision making process. The Regulatory Team would receive its direction from the regulatory agencies. An example of this is in the Department of Fish and Game (DFG) where a special water project planning unit provides departmental environmental review, response, and permitting for Department of Water Resources' projects.

# Streamlined Environmental Process

The actions required for NEPA/CEQA and ESA/CESA are intertwined and both must be complied with fully. Neither has "priority" in the strict sense of the word. The following describes each of the recommended streamlined environmental process steps. Figure 1 provides a flow chart further illustrating these steps.

## **Step 1: Preliminary Project Planning/Early Agency Consultation**

### **• Project Selection**

Projects should be selected based on how well they achieve CALFED's objectives and how effectively they avoid any significant adverse effect on the environment. For permit streamlining purposes, simpler/smaller projects are generally easier to move through the process. Similar projects can be grouped and moved through the regulatory process concurrently. Projects can be modified to avoid or reduce adverse impacts or packaged with a complimentary project that avoids the need to mitigate any unavoidable impacts. Early agency consultation during project selection will improve the efficiency of this step.


Integral to project selection is the concept of mitigation sequencing; i.e. avoidance, minimization, and compensation, so that impacts are not merely being shifted from one resource to another. A carefully drafted project purpose is needed to demonstrate that habitat tradeoffs are minimized or that the overall values are greater in absolute terms relative to other alternatives. That project purpose will be used to complete the Sec.404 (b) (1) alternatives analysis.

Preliminary planning should include an in-house identification of issues, authorities, and agencies. Appropriate research, including a literature search and review of previous environmental documents for similar projects, should be completed as part of the preliminary planning process. There should be broad consensus that the project will contribute to the goal of restoring the estuary. Implementing the restoration project should, therefore, demonstrate a clear benefit.

# Streamlined Environmental Process



Preliminary Project Planning /  
Early Agency Consultation




Initial Study /  
Environmental Assessment /  
CESA/ESA / Biological Assessment/  
Wetlands Delineation




Environmental Documentation  
Preparation



Agency and Public  
Review and Response



Completion of CEQA/NEPA  
and Environmental Permitting Compliance



Project  
Implementation

Projects which would benefit the most from a streamlined environmental review and regulatory process possess the following attributes:

#### Acceptability

Projects acceptable to all regulatory agencies which satisfy the requirements for permit issuance. If there is consensus, the need for a lengthy, formal endangered species consultation may be eliminated. The Regulatory Steering Review Team, in consultation with the Ecosystem Roundtable, would help develop a list of projects for which there is consensus on their value.

#### Similar Actions

Projects which involve similar activities in a tightly defined regional area could be permitted under a broad permit, such as a U.S. Army Corps of Engineers (USACE) General Permit. Previous environmental documentation can be used for previous projects consisting of similar actions.

#### Quick Success

Successful completion of the regulatory process for simple, less complex projects and implementation of those projects can facilitate cooperation and coordination for projects with greater complexity.

- Identification of Partners

Sharing responsibilities and tasks with others can provide momentum and project support. Allow cooperators to carry their share, and resist the temptation to take on more than you can handle. Cooperative projects may take longer to accomplish than anticipated, so realistic time frames should be set.

- Lead Agency Selection

Once a project is selected, a lead agency is determined. The Federal and State lead agencies are responsible for preparing or taking primary responsibility for the environmental documentation. In a streamlined process there should be one authority or one lead agency with other agencies stepping back. This will eliminate duplication with Federal, State, and local procedures. By providing for joint preparation and ensuring compliance with other agency procedures an agency may adopt appropriate environmental documentation prepared by another agency.

- **Agency Consultation**

To encourage resolution of potential conflict as early as possible, Federal and State agencies should, and project applicants may, consult informally with the DFG, U.S. Fish and Wildlife Service (USFWS), and National Marine Fisheries Service (NMFS). Before initiating consultation, the agency should evaluate the adequacy of the project data and its effects on any threatened or endangered species. It is the responsibility of the lead agency to provide the fish and wildlife agencies the information necessary to evaluate whether the proposed project will jeopardize any state or federally listed species.

**Step 2: Initial Study/Environmental Assessment, CESA/ESA Biological Assessment Preparation, and Wetlands Delineation**

The second step consists of activities which are the most time consuming and comprise most of the work required during the environmental process. This step involves complying with NEPA and CEQA. It includes the development of an Initial Study (IS) and Environmental Assessment (EA). This step can be completed in a manner that reduces the risk of a project being challenged by communicating with experienced regulatory agency personnel; inviting outside interests; bringing together land owners; providing full and fair disclosure; enforcement of the State and Federal Endangered Species acts; agreement up front to take care of concerns; a wetlands delineation; and providing complete biological information.

In a streamlined process, the focus should be on the project's IS and EA. They present the reasons why an action, not otherwise excluded, will not have a significant effect on the environment and why a Negative Declaration/FONSI or Mitigated Negative Declaration/Mitigated FONSI will be prepared. It may then be unnecessary to pursue a rigorous examination of various alternative courses of actions when the analysis of a preferred course of action reveals that there is no significant impact on the environment or that the action is not controversial.

For CESA and ESA compliance, the absence of listed species must be verified or, if present, the possible effects of the implementation of the action on the species or its habitat must be documented. If a listed species will not be affected by the project a letter of concurrence may be issued by the Federal and State agencies which indicates that unless new information reveals adverse effects of the action that may affect listed species in a manner or to an extent not considered, or a new species or critical habitat is designated that may be affected by the proposed action, no further action pursuant to the ESA or CESA is necessary.

If a listed species may be affected by the project, under ESA, a document called a Biological Assessment (BA) is needed for a major project. This assessment evaluates the likelihood that the proposed action may adversely affect the listed species. The proposing agency may conduct its own studies, and present them for evaluation. This could be done to assist in speeding the evaluation process. The BA also is used to determine whether formal consultation or conferencing is required. Prior to filing for a Federal permit, the permit applicant and Federal agency may initiate early consultation with USFWS and NMFS. Smaller projects do not require a separate BA.

Although CESA does not formally call for a BA, DFG can use the BA prepared for an ESA consultation. The equivalent of a biological assessment can be the CEQA documentation if it provides sufficient information for DFG to prepare a finding. The consultation requirements of the CESA parallel and incorporate the consultation requirements of CEQA. If it is determined that jeopardy would not result, a Mitigated Negative Declaration may be sufficient for CEQA compliance.

During this step, Section 106 of the National Historic Preservation Act would be addressed.

### **Step 3: Environmental Document Preparation**

This step involves the preparation of a Negative Declaration/ FONSI, Mitigated Negative Declaration/ Mitigated FONSI. Any needed or proposed mitigation measures must be incorporated and the project revised accordingly before the environmental document is released for public review. This approach fulfills the public participation policies in CEQA/NEPA by requiring the lead agency to consider the public comments on a proposed Negative Declaration/FONSI or Mitigated Negative Declaration/Mitigated FONSI.

### **Step 4: Agency and Public Review and Response**

The lead agency preparing the environmental documentation circulates the Draft Negative Declaration/FONSI or Mitigated Negative Declaration/Mitigated FONSI and provides public notice of that fact within a reasonable period of time prior to adoption. The environmental documentation should set forth the reasons for the determinations. After public and agency review all comments received should be addressed.

### **Step 5: Completion of CEQA/NEPA Documentation/Environmental Permitting Compliance**

As a result of the public review process, including administrative decisions and public hearings, the lead agency may conclude that certain mitigation measures

---



identified may be deleted and substitute for other mitigation measures that the lead agency finds, after holding a public hearing on the matter, are equivalent or more effective in mitigating significant effects on the environment to a less-than-significant level and that do not cause any potentially significant effect on the environment. The environmental documentation should also include a program of monitoring or reporting to ensure that the provisions or revisions are complied with during implementation of the project.

Federal and State permitting agencies typically require environmental documentation to be completed prior to issuing permits. If the project meets the applicable requirements the following permits can provide opportunities to streamline the permit process:

## **Federal Permits**

### **ESA Section 7**

To satisfy Section 7 an Implementation Agreement is an approach which allows the project proponent, Federal action agency, and the Federal fish and wildlife agencies to enter into a three way agreement. This agreement sets forth the obligations of each party to conserve species and avoid or minimize take. These agreements have been incorporated into the permit issued by the authorizing agency to put the third party directly "on the hook" for compliance. On occasion they are treated as free standing agreements.

### **USACE Section 404 and Section 10**

General Permits may be issued on a state, regional, or nationwide basis. General permits are designed to expedite the permitting process as long as authorized activities do not result in more than minimal environmental harm either individually or cumulatively. A Regional General Permit would be the best mechanism to expedite the environmental process for a similar class of activities.

## **State Permits**

### **State Lands Commission (SLC) Leases**

The SLC may lease or otherwise regulate the use of tidelands and submerged lands under its jurisdiction. Tidelands and submerged lands may not be sold. Projects proposing to use state-owned lands for purposes other than dredging, mining, or oil, gas, or geothermal exploration must

obtain a land use lease from the SLC. If a project will affect several areas of tidelands and submerged lands within a geographical region of the project the SLC could issue a "Master Land Use Lease".

**California Regional Water Quality Control Board (RWQCB) Waste Discharge Permit and 401 Certification**

The RWQCB is able to make an expeditious review and approval of dredging and sediment placement projects with the use of a General Order Waste Discharge Requirement. The goal of the General Order Waste Discharge Requirement is to provide a set of pre-project testing and monitoring requirements that a project proponent can perform and submit to the RWQCB. They demonstrate that their project's dredging and sediment placement activities will not create potential water quality impacts. Projects that meet the applicability requirements of the General Order will receive a Notice of Applicability which is a functional equivalent to receiving a Clean Water Act 401 Water Quality Certification.

**DFG Code Section 1600; Streambed Alteration Agreement (SAA)**

The SAA is a legally binding agreement between a project proponent and the DFG which contains the measures the project proponent must implement to avoid or mitigate any adverse impacts to fish and wildlife. To expedite the process the USACE permit should be obtained prior to requesting a 1600 permit. This could eliminate any DFG concerns and the SAA can be issued incorporating the mitigation measures required in the USACE permit. The DFG can enter into a Memorandum of Understanding or General Maintenance Agreement to address a program of similar restoration activities to eliminate the need for a project by project SAA.

**CESA**

If an action has the potential to adversely impact a State listed endangered or threatened species a 2081 Memorandum of Understanding (MOU) or a Section 2090 CESA Biological Opinion may be issued for broad programs instead of specific project by project consultations. The DFG may adopt a Federal Section 7 Biological Opinion to meet the requirements of CESA.

# Streamlined Environmental Process: An Example

## San Joaquin River Diversion Screening Program

---

### Step 1: Preliminary Project Planning/Early Agency Consultation

#### Project Selection

In the Bay-Delta system there are many factors or stressors that reduce ecological functions or cause mortality of species at different stages in their life cycle.

The strategy of this Screening Program is to help reverse the decline in ecosystem health by reducing or eliminating factors which may reduce the population size or health of a species. One of these factors includes direct and indirect mortality caused by water diversions from the system through unscreened diversions.

There is broad consensus from fishery agencies that screening of water diversions may reduce the direct and indirect mortality of fish species. Mitigation requirements in other programs have included screening as a criteria e.g. Suisun Marsh Screening Program. This Screening Program consists of the construction of fish screens on all diversions greater than 100 cfs on the lower San Joaquin River from Vernalis to Pittsburgh to provide protection for migrating salmon smolts and other resident fish species.

#### Lead Agency

The DFG will be responsible for preparing or taking primary responsibility for preparing the environmental documentation for NEPA/CEQA compliance. By providing joint preparation and ensuring compliance with other agency procedures these other agencies will be able to adopt the appropriate environmental documentation prepared by the DFG. To comply with ESA/CESA, the DFG will consult internally and will informally consult with the USFWS and NMFS.

#### Regulatory Steering Review Team

The Regulatory Steering Review Team is contacted to evaluate the process. The team will ensure that CEQA/NEPA, CESA, ESA, and all other State and Federal laws, executive orders, and administrative policies are being fulfilled. The team's overview at each of the steps will identify potential concerns and monitor how these concerns are addressed.

## **Permit Central and Regulatory Involvement**

Permit Central is contacted to coordinate the environmental processes. Permit Central assists the DFG by coordinating the gathering of permits and completing other environmental tasks. The team receives oversight from the Regulatory Steering Review Team.

To ensure full engagement of the required regulatory staff CALFED will provide funding and designate regulatory staff to work on this project.

### **Step 2: Initial Study/Environmental Assessment, CESA/ESA Biological Assessment Preparation, and Wetland Delineation**

The DFG's environmental processing team prepares the EA and IS to satisfy NEPA/CEQA and communicates with experienced regulatory agency personnel, invites outside interests, and coordinates with affected land owners.

For CESA and ESA compliance, the absence of listed species is verified. No effect results in an informal consultation with the Federal and State agencies. The USFWS and NMFS provide a letter which indicates that, unless new information reveals adverse effects of the action that may affect listed species in a manner or to an extent not considered or a new species or critical habitat is designated that may be affected by the proposed action, no further action pursuant to the ESA is necessary. A wetlands delineation is completed and accepted by the USACE.

### **Step 3: Environmental Document Preparation**

A FONSI and Negative Declaration is prepared for regulatory and public review by the environmental processing team, setting forth the decision of no significant impact to the environment and the reasons for the determination. Any needed or proposed mitigation measures are incorporated and the project is revised accordingly.

### **Step 4: Agency and Public Review and Response**

The DFG submits the FONSI/Negative Declaration to the USFWS and NMFS. The previous concerns expressed by the public were adequately dealt with during the IS and EA process no other concerns arise.

### **Step 5: Completion of CEQA/NEPA Documentation/Environmental Permitting Compliance**

As a result of the public review process a determination is made to use a mitigated Negative Declaration/FONSI with additional mitigation measures that reduce the

remaining effects to a less-than-significant level. The environmental documentation also includes a program of monitoring and reporting to ensure that the provisions or revisions are complied with during implementation of the project. The Negative Declaration/FONSI also includes a completed internal DFG CESA consultation.

Designated regulatory staff acquire the following permits and letters of concurrence:

- General or Individual Permit for 404 and Section 10 from the USACE
- Notice of Applicability for 401 Water Quality Certification from the RWQCB
- Fish and Game Code 1600 Streambed Alteration Agreement
- Letter under ESA from the Federal fish and wildlife agencies indicating no further action pursuant to the ESA or CESA is necessary.

FW96L501.wpd