

CALFED Impact Analysis and Draft Programmatic EIR/EIS Schedule

ID	Task Name	Duration	Start	Finish	Mar '97	Apr '97	May '97	Jun '97	Jul '97	Aug '97	Sep '97	Oct '97	Nov '97
1	Impact Analysis	104d	3/18/97	8/8/97	3/18					8/8			
2	Affected Environment	147d	3/17/97	10/7/97	3/17							10/7	
3	Draft Programmatic EIR/EIS	120d	6/2/97	11/14/97				6/2					11/14
4	Preliminary Draft Identification of Project "Footprints" and Representative Ranges	4d	3/17/97	3/20/97	3/17	3/20							
5	Revised and Updated Resource Category List to PCT and CALFED Staff for Review	9d	3/18/97	3/28/97	3/18	3/28							
6	Draft Impact Analysis Approach for each Resource Category, and Draft Workshop Materials	7d	3/28/97	4/7/97	3/28	4/7							
7	PCT Update on Impact Analysis	1d	4/9/97	4/9/97		4/9	4/9						
8	CALFED Staff Review Working Draft Affected Environment Tech. Reports (30% complete)	11d	4/16/97	4/30/97		4/16	4/30						
9	PCT and Program Staff Review of Draft Approaches for Impact Analysis	7d	4/10/97	4/18/97									

E-010097

CALFED Impact Analysis and Draft Programmatic EIR/EIS Schedule

ID	Task Name	Duration	Start	Finish	Mar '97	Apr '97	May '97	Jun '97	Jul '97	Aug '97	Sep '97	Oct '97	Nov '97
10	Workshop materials to Printer	1d	4/16/97	4/16/97		4/16	4/16						
11	Mail Workshop materials	1d	4/18/97	4/18/97		4/18	4/18						
12	Preliminary Results of Early Impact Analysis (Impact Analysis 10% complete)	1d	4/23/97	4/23/97		4/23	4/23						
13	Workshop Graphics Complete	1d	4/23/97	4/23/97		4/23	4/23						
14	Workshop Rehearsal	1d	4/25/97	4/25/97		4/25	4/25						
15	Approach to Impact Assessment Workshop	1d	4/29/97	4/29/97		4/29	4/29						
16	CALFED Staff Review Working Draft Affected Environment Tech. Reports (50% complete)	11d	4/30/97	5/14/97		4/30	5/14						
17	Draft Aff. Environm't Tech. Reports to PCT and Program Staff for Review (30% complete)	8d	5/14/97	5/23/97		5/14	5/23						
18	Draft Aff. Environm't Tech. Reports to PCT and Program Staff for Review (50% complete)	12d	5/27/97	6/11/97		5/27	6/11						

E-010098

CALFED Impact Analysis and Draft Programmatic EIR/EIS Schedule

ID	Task Name	Duration	Start	Finish	Mar '97	Apr '97	May '97	Jun '97	Jul '97	Aug '97	Sep '97	Oct '97	Nov '97
19	CALFED Staff Review Working Draft Affected Environment Reports (75% complete)	10d	5/14/97	5/27/97			5/14	5/27					
20	Prel. Results of Early Impact Analysis to PCT and Program Staff for Review (Impact Analysis 30% complete)	1d	5/14/97	5/14/97			5/14	5/14					
21	Draft Aff. Environm't Reports to PCT and Program Staff for Review (75% complete)	8d	6/11/97	6/20/97				6/11	6/20				
22	Draft Materials for Public Meeting	1d	5/30/97	5/30/97			5/30	5/30					
23	Prepare Administrative Draft Programmatic EIR/EIS	72d	6/2/97	9/9/97				6/2				9/9	
24	Materials to Printer for Public Meeting	1d	6/4/97	6/4/97				6/4	6/4				
25	CALFED Staff In-Progress Review of Impact Analysis Technical Reports (50% complete)	6d	6/4/97	6/11/97				6/4	6/11				
26	Mallout for Public Meeting	1d	6/6/97	6/6/97				6/6	6/6				
27	Prel. Results of Early & Operational Impact Analysis to PCT & Prog. Staff for Review (Impact Analysis 50% complete)	5d	6/11/97	6/17/97									

E-010099

CALFED Impact Analysis and Draft Programmatic EIR/EIS Schedule

ID	Task Name	Duration	Start	Finish	Mar '97	Apr '97	May '97	Jun '97	Jul '97	Aug '97	Sep '97	Oct '97	Nov '97
28	Public Meeting to Present Early & Prel. Operational Impact Analysis to PCT & Program Staff (Impact Analysis 50% complete)	1d	6/17/97	6/17/97				6/17	6/17				
29	CALFED Staff Review Working Draft Affected Environment Reports (100% complete)	12d	6/20/97	7/7/97				6/20	7/7				
30	Draft Aff. Environm't Reports to PCT & Program Staff for Review (100% complete)	8d	7/9/97	7/18/97				7/9	7/18				
31	Present Impact Analysis Results to PCT and Program Staff for Review (Impact Analysis 75% complete)	8d	7/9/97	7/18/97				7/9	7/18				
32	Draft Materials for Public Meeting Complete	1d	7/18/97	7/18/97					7/18	7/18			
33	Materials to Printer for Public Meeting	1d	7/23/97	7/23/97					7/23	7/23			
34	Mailout for Public Meeting	1d	7/25/97	7/25/97					7/25	7/25			
35	Impact Analysis 90% Complete	1d	8/1/97	8/1/97					8/1	8/1			
36	Public Meeting to Present Impact Analysis Results (Impact Analysis 75% complete)	1d	8/5/97	8/5/97									

CALFED Impact Analysis and Draft Programmatic EIR/EIS Schedule

ID	Task Name	Duration	Start	Finish	Mar '97	Apr '97	May '97	Jun '97	Jul '97	Aug '97	Sep '97	Oct '97	Nov '97
37	Impact Analysis 100% Complete	1d	8/8/97	8/8/97						8/8	8/8		
38	Draft Impact Analysis Technical Reports Complete	1d	8/8/97	8/8/97						8/8	8/8		
39	Present Results of Impact Analysis to PCT & Draft Technical Reports to PCT & Program Staff for Review	11d	8/13/97	8/27/97						8/13	8/27		
40	Draft Affected Environment Technical Reports Complete	1d	8/15/97	8/15/97						8/15	8/15		
41	Final Affected Environment Technical Reports	27d	9/1/97	10/7/97						9/1	10/7		
42	Administrative Draft Programmatic EIR/EIS complete	1d	9/9/97	9/9/97						9/9	9/9		
43	Agency Review of Administrative Draft Programmatic EIR/EIS	9d	9/11/97	9/23/97						9/11	9/23		
44	Incorporate Agency Comments and Prepare Public Draft EIR/EIS	23d	9/24/97	10/24/97						9/24	10/24		
45	Public Draft Programmatic EIR/EIS to Printer	5d	10/27/97	10/31/97							10/27	10/31	

E-010101