

Officers:

Robert Harper
Chairman

-Ken LaGrande
Vice Chairman

Janice Jennings
Secretary/Treasurer

ARTHUR K. BIRNICK
General Manager &

Members:

Colusa County Water District
Douglas Griffin

Corning Water District
Barbara Patton-Sichel

Cortina Water District
Fritz Grimmer

Davis Water District
Tom Charlier

Dornigau Water Dist.
Munna

4-M Water District
Marion C. Mathis

Glenn-Colusa Irriga
Sandy Denn

Slide Water District
Norali Michael

Ronald W. Vickery

Larry Brockman

Ken LaGrande

John Enos

John E. Greilen

Robert Williams

Robert Harper

3 Highway 162
Box 1025

4 NS, CA 95988

-ax: (530) 934-2355
Email: tcwaterman@aol.com

December 6, 1999

Mr. Carl Werder

MP 190, Room E 2710

Sacramento, CA 95825-

Re: Modification

Passage Improvement Project, Phase II

Dear Mr. Werder:

In accordance with our telephone conversation of Friday, December 3rd, we

Study which has been approved for partial funding in the latest round of

the Tehama Colusa Canal Authority Board of Directors that the Phase I

well and will be completed by the end of 1999 on time and on budget. Because

under Category III, and to keep the overall project on schedule, CH2M HILL

of the project be allocated in accordance with the attached table (this is a

(CATFED).

The current Phase II task description would constrain our consultants to

task budget allocation would allow for more flexibility to conduct engineering

our April 1999 Phase II Proposal. Each of the tasks will result in a specific

table, shifting of the funding would allow us to make substantial progress on the

2000.

DATE _____
 TIME _____
 ON _____
 FROM _____
 TO _____

Classification	7-300
Project	F
Serial No	57
Folder ID	7-30


Mr. Carl Werder
December 6, 1999
Page 2

As indicated in the original work schedule submitted with our April 1999 application, the engineering tasks were meant to run parallel with the environmental tasks. As such, constraining us to only engineering tasks would potentially delay the project implementation by a full year.

We hope that this minor clarification on the scope and task budgets can be handled expeditiously to allow us to maintain our current schedule.

If you have any questions or need additional information, please contact me at (530) 934-2125.

Sincerely,



Arthur R. Bullock
General Manager & Chief Engineer

Attachment