

X-Sender: curtisa@ndlwus  
X-Mailer: QUALCOMM Windows Eudora Pro Version 4.1  
Date: Tue, 13 Jul 1999 16:08:48 -0700  
To: jacobsen@water.ca.gov  
From: "Anderson, Curtis" <curtisa@water.ca.gov>  
Subject: Potential CALFED Contract Scope Change

98-B16  
971402

DWR has an existing CALFED contract to improve fish passage on Battle Creek. This work consisted of the following tasks:

- 1) Surveying and mapping of 5 sites
- 2) Install and operate temperature recorders
- 3) Install and maintain stream gaging stations
- 4) Reconnaissance Level investigation for fish ladders and screens 5 sites
- 5) Preliminary design of fish ladders and screens for 3 sites
- 6) Environmental Investigation 5 sites
- 7) Down-canal screen investigation

DWR is requesting to get on the CALFED agenda to request the following changes to the existing contract for Fish Passage on Battle Creek:

**Cost:**

No change [\$795,000 with half from CUWA, half from California Bay-Delta Act]

**Time extension:**

June 30, 2001

**Scope:**

DWR requests a change of scope due to recent decisions made on the overall restoration plan for Battle Creek. It is requested that the scope be revised by eliminating now unnecessary work, e.g., [1] preliminary design for fish ladder and fish screen at Coleman Dam, which is to be removed, and [2] environmental investigations at five sites on Battle Creek.

DWR requests approval of a new scope of work consisting of [1] changing map coordinates from one datum to another, certain additional survey data collection and [2] performing final design at certain fish screen and ladder locations.

This will modify tasks 1, 5, and 6 of the original contract. Tasks 2, 3, 4, and 7 of the contract will remain the same.

Curtis Anderson  
Department of Water Resources - Northern District  
2440 Main Street  
Red Bluff CA 96080  
Voice 530 529-7348 Fax 530 529-7322  
curtisa@water.ca.gov