

**Revised Draft Programmatic EIS/EIR
Production Schedule
for 12/15/98 release**

8/28/98	All technical work is completed. By this date select a preferred alternative. Begin finalizing documents; complete response to comments, prepare administrative draft, finalize environmental compliance/404. (6 weeks)
10/9/98	Documents are finalized. Response to comments complete. Environmental Compliance complete.
10/12/98- 10/16/98	Administrative Draft to Printer (5 days).
10/16/98- 10/18/98	CALFED check Admin draft (3 days).
10/19/98	Release Admin draft, two week agency comment period.
10/30/98	Agency comments due.
10/30/98- 11/13/98	Revise Admin draft (2 weeks).
11/16/98- 11/20/98	Final CALFED internal review (5 days).
11/23/98	All documents to printer (2 weeks to print).
12/7/98	All documents back from printer.
12/8/98	Ship documents to Bureau in Washington D.C.
12/9/98	Bureau distributes documents.
12/10/98- 12/14/98	3-day wait to publish in Federal Register
12/15/98	Public release, publish in Federal Register, post at SCH.